

Public Works/Development Projects For the Week of July 26, 2010 Revised July 26, 2010

The following Public Works/Development Projects are being conducted during the designated week. This update provides information to the public only on projects that may interrupt major routes of transportation within the City of Visalia. For more information on Public Works projects, call the Public Works Customer Service Line at 713-4428 or go to the City of Visalia website at www.ci.visalia.ca.us.

- 1. **(Update)** Install median landscaping on Riggin Avenue west of County Center Street. One-lane closures on Wednesday and Thursday.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/23/2010
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: Urban Tree Foundation/C-Set 786-9677.
- 2. **(new)** City of Visalia will be doing a minor overlay project on Stevenson for three consecutive days.

Tuesday: Grinding on Stevenson from Murray to Grove.

Wednesday: Repair asphalt on Stevenson from Goshen to Grove.

Thursday: Repair asphalt on Stevenson from Murray to Grove.

Time of work: 7 a.m. to 3:30 p.m.

Responsible Contractor/Contact: Visalia Public Works Department, 713-4428.

3. **(update)** City of Visalia MINOR Overlay Project on STEVENSON FROM MURRAY / GROVE WHICH WILL BE DONE IN TWO CONSECUTIVE DAYS.

TUESDAY : Grind STEVENSON FROM MURRAY TO GOSHEN, GOSHEN TO GROVE Wednesday: Pave STEVENSON FROM GOSHEN TO GROVE.

Thursday: Pave STEVENSON FROM MURRAY TO GOSHEN.

- Days and hours of work being done: Monday Friday 6:30am 3pm
- Date of expected completion: 7/29/2010
- Who work is being done for: City of Visalia STREETS DEPT.
- Responsible Contractor/Contact: City of Visalia PUBLIC WORKS DEPT. 713-4380
- 4. (new) Install new water service on McAuliff Road south of Noble.
 - Days and hours of work being done: Monday Friday 7am 3pm
 - Date of expected completion: 8/05/2010
 - Who work is being done for: Cal Water
 - Responsible Contractor/Contact: West Valley Construction 732-7447
- 5. (new) Install new sanitary sewer lateral on Stevenson Street at Oak Avenue.
 - Days and hours of work being done: Monday Friday 7am 3pm
 - Date of expected completion: 8/31/2010
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: Gorsky Construction 732-5624
- 6. (new) Install new phone conduit and vaults on Santa Fe Street south of Walnut Avenue.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/31/2010
 - Who work is being done for: ATT
 - Responsible Contractor/Contact: ATT 739-6126

- 7. **(new)** Install new water main along the south side of Riggin Avenue from east of Road 76 west for 1800 feet.
 - Days and hours of work being done: Monday Friday 7am 3pm
 - Date of expected completion: 8/31/2010
 - Who work is being done for: Cal Water
 - Responsible Contractor/Contact: P & G Construction 804-7667
- 8. (update) City of Visalia Major Overlay Project on 5 street sections; (1)Walnut Avenue, , (2)Ben Maddox, , (3)Noble Avenue, , (4)Riggin Avenue, , and (5a&b)Akers Road. Expect flagged traffic detours and delays on this project one street section at a time over the next 4 weeks. Next weeks schedule as such:

Monday: Grind and Pave Walnut Avenue from Court to Santa Fe Streets and Grind Ben Maddox from Walnut to Tulare Avenues.

Tuesday: Pave Ben Maddox from Walnut to Tulare Avenues and grind Noble from Pinkham Street to the Walmart entrance, Riggin Avenue from Linwood to Keyenta Streets and North Akers Street from Buena Vista to Goshen Avenues.

Wednesday: Pave Riggin Avenue from Linwood to Keyenta Streets and North Akers Road from Buena Vista to Goshen Avenues and Grind South Akers Road Hurley to Hillsdale Avenues.

Thursday: Pave South Akers Road from Hurley to Hillsdale Avenues.

Friday: Finish paving South Akers from Hurley to Hillsdale Avenues and Noble Avenue Pinkham Street to the Walmart entrance.

- Days and hours of work being done: Monday Friday 7am 4pm
- Date of expected completion: 9/31/2010
- Who work is being done for: City of Visalia
- Responsible Contractor/Contact: Glen Wells Construction Co. 625-0695
- 9. (updated)Install power poles on Houston Avenue at Oak Park Street and Divisidero Street.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/13/2010 extension requested by contractor
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: SCE / Asplundh 333-0149
- 10. Install median landscaping on Riggin Avenue west of County Center Street. One-lane closures on Wednesday and Thursday.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/23/2010
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: Urban Tree Foundation/C-Set 786-9677
- 11. (update)Install concrete cross gutter on Whitendale Avenue and Woodland Street.
 - Days and hours of work being done: Monday Friday 7am 3pm
 - Date of expected completion: 7/30/2010
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: Sierra Range Construction 635-0504
- 12. Install new cable TV conduit on Demaree Street and Caldwell Avenue.
 - Days and hours of work being done: Monday Friday 7am 3pm
 - Date of expected completion: 7/30/2010
 - Who work is being done for: Comcast
 - Responsible Contractor/Contact: AC Squared 358-1568
- 13. (**update**)Install new bus bays and transfer station south of the current Transit Center at Center Street between Bridge Street and Santa Fe.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion 8/28/10 extended
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: Basila Construction 674-0986
- 14. Install new trail and landscaping along Packwood Creek from Stonebrook Street to County Center Drive.

- Days and hours of work being done: Monday Friday 7am 4pm
- Date of expected completion: 9/23/2010
- Who work is being done for: City of Visalia
- Responsible Contractor/Contact: Agee Construction 299-3290
- 15. Install new gas conduit and well site on Wescott Avenue and Pinkham Street.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 12/31/2010
 - Who work is being done for: Gas Company
 - Responsible Contractor/Contact: Gas Company 739-2354
- 16. Install new curb and gutter, sidewalk and storm drain lateral on Hurley Avenue.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/25/2010 extended due to delay in starting work
 - Who work is being done for: KRC Safety
 - Responsible Contractor/Contact: KRC Safety 739-6126
- 17. Construction demolition will begin on Ben Maddox Way between Main and Noble Avenues and along Noble Avenue to Pinkham Street. <u>See separate Press Release.</u>
 - Days and hours of work being done: Monday Friday 9am 3pm
 - Date of expected completion: 4/23/2011
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: Emmetts Excavation 299-1256
- 18. Install new concrete drive approaches on Linwood Avenue south of Walnut Avenue at the College of Sequoia Farm School.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 7/30/2010
 - Who work is being done for: College of the Sequoia
 - Responsible Contractor/Contact: Dunn Sand 734-5374
- 19. Interior remodel work at the Fox Theater on Main Street at Encina Street. Parking stalls will be blocked around the Fox Theater.
 - Days and hours of work being done: Monday Friday 5am 2pm
 - Date of expected completion: 8/6/2010
 - Who work is being done for: Friends of the Fox
 - Responsible Contractor/Contact: Color Chart 650-678-2119
- 20. Re-construction of Mt Whitney HS drive approaches and parking lots on Conyer Street north of Tulare Avenue.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/10/2010
 - Who work is being done for: VUSD
 - Responsible Contractor/Contact: Dunn Sand 734-5374
- 21. Construction demolition at Main Street and Bridge Street continues for the Main Street Promenade project.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 4/23/2011
 - Who work is being done for: Mangano Development
 - Responsible Contractor/Contact: Mangano Development 732-2200
- 22. Install new storm drain lateral on Ferguson Avenue east of Shirk Road.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/21/2010 extended for the length of the project
 - Who work is being done for: City of Visalia Babcock Park project
 - Responsible Contractor/Contact: BMY / Todd Plumbing 243-4200
- 23. Replace SCE pole line along River Way and Pratt Avenue.

- Days and hours of work being done: Monday Friday 7am 4pm
- Date of expected completion: 10/05/2010
- Who work is being done for: SCE
- Responsible Contractor/Contact: Asplundh 333-0149
- 24. Install new gas line service on Caldwell Avenue west of Akers Road.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 8/2/2010
 - Who work is being done for: Church
 - Responsible Contractor/Contact: Gas Co. 739-2355
- 25. Install updated tree wells in sidewalk areas of Conyer and Stevenson Streets between Acequia and Oak Avenues. Additional area to include south to Center Avenue and Acequia Avenue then east through Court Street.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 9/9/10 project
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: CSET 786-9677
- 26. Repair failed road section on Mooney Boulevard at Ferguson Avenue.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 9/30/10 extended due to ditch water
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: City Street Crews 714-4186
- 27. Install new storm drain line in Mooney Boulevard from Modoc Avenue to Modoc Ditch.
 - Days and hours of work being done: Monday Friday 7am 4pm
 - Date of expected completion: 12/11/10 date extended due to ditch flows,
 - Who work is being done for: City of Visalia
 - Responsible Contractor/Contact: Hoffman Engineering 686-2838

This information is provided in this format as a courtesy, and is not legally required to be provided in this format. Data is believed to be accurate, and any errors or omissions are not intentional. Changes due to staffing, weather and other situations may result in changes to the schedule.